1st & Final bill

M. A. R. 57 (Rule 116)
Measurement Book

No. E 494551

Serial No. .....
Name of work ..... From ..... To .....
Name of Contractor of nature of Agency..... Sri. Prashanth M. (Maradis Enterprises)
Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Name of work: Maintenance of Ganesh Immersion tank @ Allalasandra Kalyani i-ward No-05 of Yelahanka new town Sub-div Workorder No: EE/YNK.D/EPMT-09/40.0/072/2022-23 dt- 11-01-2025. A/S.No - EE/YNK.D/AS/21/2022-23 dt- 08-08-2022 T/S.No - EE/YNK.D/TS/09/2022-23 dt- 08-08-2022. Job number: 005-23-000010 Name of Agency: Sri. prashanth M. (Maradis Enterprises)						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
01)	Earth work excavation by manual means for drain canals, waste weir, draft approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils as per drawings and techical specifications including setting out, shoring, strutting barricading caution lights, removal of stumps and other deleterious matter, excavated surface levelled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50m and lift upto 1.5m including cost of labour, tools & other appurtenances required to complete the work. Loading & unloading of stone Boulder/stone aggregates/sand Kankar/moorum/Tipper sl.No.3) Removal of silt in Kalyani						
	Pre-measmt recorded	MB no - 4646				page - 494594	
						Total Qty 415.75 cum	
						@ 184.14 / cum = 76555.20	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ-ಉಪನಗರ ಉಪವಿಭಾಗ.
ಕೆ.ಆರ್.ಐ.ಡಿ.ಎ. ಬೆಂಗಳೂರು-64

M. A. R. 57 (Rule 116) No. E
Measurement Book 494552

Serial No. .....
Name of work ..... From ..... To .....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
22)	Earth work excavation by manual means for drains canals waste weir, draft approach channels, key trenches foundation of bridges and such similar works in all kind of soils, as per drawing and technical specifications. including setting out, shoring, strutting, bussicading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50m and lift upto 1.5m including cost of labour, tools & other appurtenances required to complete the work. loading & unloading of Stone boulder/Stone aggregates/Sand/Kankar/morrum (Tippt 5.5m³) Depth exceeding 1.5m but not exceeding 2.						

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜೆ.ಜೆ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	pre-measurment Recorded MB no - 4946 page no - 494545						
	Total Qty 415.75 Cum						
	@ 177.95/cum = 73982.71						
03)	Supply of water through water tank for filling tank -						
	18 loads/days From 29-8-2022 to 10-9-2022 = 13 days -						
	18 X 13 days = 234 loads						
	@ 324.00/load = 75816.00						
04)	providig stone dust/grit 4.25 mm to 0.075 mm to approach road and near Immersion tank for levelling and to protect not to sliping -						
	1	20.00	X 6.00	X 0.05		= 6 Cum	
	@ 900/cum = 5400/-						

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ-ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜೆ.ಜೆ.ಎಂ.ಕಿ. ಬೆಂಗಳೂರು-106

Serial No. .....
Name of work .....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date	Full description, etc, of work	Num
1	2	
02)	Hire charge of pumpig	wa
	pumping of waste water	tran
	8hr/days - For 13 days -	
03)	providig casual labours	
	for day, 18 nos 2 shift	
	Timing 6.00 Am to 6.00 pm -	
	6.00 pm to 6.00 Am -	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ-ಉಪನಗರ ಉಪವಿಭಾಗ
ಜೆ.ಜೆ.ಎಂ.ಕಿ. ಬೆಂಗಳೂರು-106

M. A. R. 57 (Rule 116) No. E

Measurement Book

494553

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
05)	Hire charges of pumping water 3.5kL/hr capacity pump. pumping of waste water from immersion tank - 6hr/days — For 13 days →			13X6hr =		78hr @ 37.80/hr = 2948.40	
06)	provide casual labours (unskilled mazdor Heavy) per days 18 NOS 2shift						
	Timings 6.00 Am to 6.00 pm -	9 NOS					
	6.00 pm to 6.00 Am -	9 NOS					
		18 NOS		13 days X 18 NO =		234 NOS @ 392.50/NO =	91.863.70

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ-ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜಿ.ಬಿ.ಎ.ಪಿ. ಬೆಂಗಳೂರು-106

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	a) providing erecting removing dia well 5 height above ground fixed vertically in terms of 2 cots 2.5 mts. c/c on horizontally @ 0.50 mts above ground level including fixing poles in the ground level for minimum depth of 3.0 mts and tied with coir rope firmly including cost and conveyance of all materials, labour, load & lift charges and complete on lise basis as per the engineer in charge —	Casuarina pole barricading using poles of 7.50 to 10 cm					
	Vertical poles -	30	X 4.00			→ 120 mts	
	Horizontal poles -	2	X 18 X 18.00			→ 648.00 mts	
		2	X 18 X 13.00			→ 468.00 mts	
					Total	1236 mts	
					@	58.50 / mt = 72306.00	

सहायक कार्यपालक अभियंताराय
यलहंक-उपनगर उपविभाग,
बे.ब.ಪಾ.ಕ. ಬೆಂಗಳೂರು-106

Name of work .....
Name of Contractor of nature of Agency.....
Date of commencement of work.....

Date	Full description, etc, of work
1	2
a)	fix charges for Shaving including transportation
	208 Sft/days = 13 days x 2
c)	fix charges of Shaving

सहायक कार्यपालक
यलहंक-उपनगर
बे.ब.ಪಾ.ಕ. ಬೆಂ

M. A. R. 57 (Rule 116) No. E 494554

Measurement Book

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
(08)	Hire charges for Shamiyana with necessary including transportation size (70ft x 130ft)				Bamboo	poles, erection charges	
	700 Sft/days = 13 days x 7000 sqft →					91000 sqft @ 7.20/Sqft = 65,520-00	
09	Hire charges of Shamiyana side walls of 8 Ft height					(size 13 x 14ft) = 182 Ft	
	13 x 180ft →					2340 rft @ 15.30/rft = 35802.00	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ-ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜೆ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	10) Hire charges for Armless plastic chairs 18 Nos./days = For 13 days					13 x 18 No = 234 Nos @ 3.60/No = 842.40	
	(11) Hire charges for wooden Table of size 6ft x 2ft					5 Nos x 13 days → 65 Nos @ 36/No = 2340.00	
	(12) Hire charge for Supplying and running circuit Service main with necessary messanger wire and reel insulators and maintaining the same 40 sqmm PVC insulated and sheathed alumini wire -						
			13 x 2 x 45			→ 1170 mtrs @ 8.10/mtr = 9477.00	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ-ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬೆ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

M. A. R. 57 (Rule 116) No. E 494555

Measurement Book

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
(13)	132 Hire charges of 100 KVA Generator including operator, Fuel transportation and Handling charges.						
	6 hr/day = 11 days × 6 hr				→	66 hr @ 480.60/hr = 31719.60	
(14)	Hire charges for Flood lighting arrangements for the stage and entry immersion tanks during night time						
	6 NOS/days = 13 days × 6 NO				→	78.00 NOS @ 256.50/No = 20007.00	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ-ಉಪನಗರ ಉಪವಿಭಾಗ.
ಕೆ.ಆರ್.ಐ.ಡಿ.ಎಲ್. ಬೆಂಗಳೂರು-106

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
(15)	Hire charges component name 1087 crane charges - Lifting of lord Ganesh -					13 Nos @ 3051/Nos = 39,663-00 Sub total = 604244.00 GST 18% 108780.00 Total = 713024-00/-	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಕೆ.ಐ.ಎ.ಡಿ.ಬಿ. ಬೆಂಗಳೂರು-ಭಾಗ

31/01/2023

Serial No. .....
Name of work .....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date	Full description, etc, of work
1	2
	Certificate:
01)	The above work is
02)	There is no departm
03)	The works Gomes u

M. A. R. 57 (Rule 116) No. E 494556

Measurement Book

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Certificate:						
	01) The above work is done satisfactorily and complete in all respect.						
	02) There is no department material issue for the above work.						
	03) This works comes under BBMP limit.						
	NIL.						

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ-ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜಿ.ಬಿ.ಎ.ಎ.ಪಿ. ಬೆಂಗಳೂರು-೫೬

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Jobcode-004-23-000010						SBR No-04/23-24
	I & Total.						13/4/2023

Bill Amount 604334-00
(+) GST.... 108780-00
TOTAL... 713114-00
Less :
I.Tax 7131-00
SGST 6043-00
CGST 6043-00
BCWWC 7131-00
CBF 713-00
ROYALTY -
FINE -
FSD -
OTHERS -
TOTAL DEDUCTION 27061-00
NET PAY 686053

Audited & Admitted For Rs 713113-00
By Ch Rs: 686053-00
And By Adjustment
For Rs 27061-00

13/04/23
Account Student

Exe Engineer
B.B.M.P Bangalore

Serial No.
Name of work
Name of Contractor of nature of Agency
Date of commencement of work

Date	Full description, etc, of work	
1	2	